

QUALITY COMMISSIONING SHEET (QCS)

3.28.18

(GS-NS-BS) - _____ BY _____

Job Name: _____ **Date:** _____ **Installer** _____

ID Unit Mod# _____ **OD Unit Mod#** _____

Coil Mod# _____ **Piston #** _____ **Stat** _____ **Auid#** _____

Hum # _____ PAP _____ Cln Eff _____ Other _____

Notes: _____

Thermostat # _____ Show all wiring. Colors-jumpers etc. Choose non-variable speed. Relabel as needed.

[illegible]

Indoor Unit: Show all wiring. Colors-jumpers etc.

[illegible]

Rheem high eff. Coil wiring. Electronic EEV.

R	C	Y1	Y2

Outdoor Unit: Show all wiring. Colors etc. Sensor wire is independent. Sensor wire mounted correctly.

[illegible]

- ☐ Drain safeties/pumps wired and tested to break R to stat? _____
- ☐ Humidifier wired and tested in all positions-comes on and off correctly? _____
- ☐ PAP-Clean Effects air cleaners wired and tested for operation? _____
- ☐ UV Light wired and tested for operation? _____
- ☐ RHEEM-WIFI MODULE INSTALLED? _____

UNIT CONFIGURATIONS-DIP SWITCHES ETC. SET UP PER INSTRUCTIONS FOR YOUR EQUIPMENT!

AIRFLOWS-TONNAGES-COMPRESSOR TYPES-UNIT TYPES-DELAYS-ETC. ETC.

[illegible]

FURNACE DATA: _____

FUEL- ☐ NG ☐ LP ☐ OIL **Stage 1 gas press** _____ **Stage 2 gas press** _____ **HTG CFM Setting** _____

HEATING DELTA ΔT

RETURN AIR TEMP	
STAGE 1 TEMP	
STAGE 2 TEMP	
XV MODULATE TEMP	
DELTA T (SA-RA)	

Set stg 2 gas press first always. Check RA temp upstream of any humidifier or by-pass pipe. RA may be taken at a dominant RA Grille if necessary. Make sure all temps are in a good airflow stream. Slabs may require SA taken at a close by register. The DELTA T, is critical to a properly operating furnace! If a number looks wrong try a different test point! Allow 10 min run time! Ck. XV Modulate in test.

OPTIONAL FORMULA: HTG CFM _____ = BTU OUTPUT _____ ÷ (ΔT _____ X 1.08 = _____)

AIR HANDLER HEATER AMPS: 1 _____ 2 _____ 3 _____ 4 _____ 5 _____ (Set to EMERGENCY HEAT for this test)

RETURN AIR TEMP	
EMG HEAT TEMP	
DELTA T (SA-RA)	

AIR HANDLER SA temp should not be taken in direct line of sight of the heaters themselves! Same humidifier restrictions apply.

OPTIONAL FORMULA

HEATER BTU OUPUT = TOTAL HEATER AMPS _____ **x VOLTAGE** _____ **x 3.413 = BTU OUT PUT** _____

COOLING UNIT DATA: _____

COOLING UNIT DELTA T IS CHECKED IN DRY AND WET BULB TEMPS. DELTA IS (RA-SA) ENTHALPY IS OPTIONAL. ALWAYS TEST VARI SPEED UNITS AT 100%. USE CHECK CHARGE TO ADJUST CHARGE ON VARI SPEED UNITS. ALWAYS CHECK CHARGE IN STAGE 2 AFTER AT LEAST 10 MINUTES OF RUN TIME! READINGS ARE AFTER ANY REFRIGERANT ADJUSTMENTS ARE MADE.

OUTDOOR AMBIENT _____°	DRY BULB	WET BULB	ENTHALPY
INDOOR RA TEMP			
STG 1 OR VARI SPEED			
STG 2 TWO SPEED UNITS			
ΔT = (RA-SA)			

OPTIONAL FORMULA: CLG BTU OUT PUT _____ = ENTHALPY ΔT _____ x 4.45 x CLG CFM _____

AIRFLOW ADJUSTMENT CHART: CHECK PROBLEM REGISTERS BEFORE AND AFTER NEW EQUIPMENT IS INSTALLED! ON VARI SPEED UNITS USE TEST AIRFLOW 100%. IF AIRFLOW IS OK PER CUSTOMER OR OLD UNIT DOES NOT RUN MAKE A NOTE OF IT IN THE DATA BOXES BELOW!

ROOM/REGISTER NAME OR #	CHECK IN	TEST 1	TEST 2	FINAL CHECK OR DELTA

CUSTOMER SIGNATURE IS REQUIRED _____

OUTDOOR UNIT COOLING MODE. (Winter Time Install Cooling Check Shall Be Done per Cold Weather Charge Procedures-Per JA... see your LSI manual) only adjust charge in stage two! SHOW AMOUNT OF REFRIGERANT ADDED # _____.

Ambient OD _____°	HIGH PRESSURE	LIQUID LINE TEMP	SUB COOL	SUCTION PRESSURE	SUCTION LINE TEMP	SUPER HEAT	UNIT AMP DRAWS (Line 1)
Stage 1- single speed units							
Stage 2-24 v on Stg 2 wire?							
XV –vari speed- in check charge							

OUTDOOR UNIT HEATING MODE.

Ambient OD _____°	HIGH PRESSURE	LIQUID LINE TEMP		SUCTION PRESSURE	HOT GAS LINE TEMP		UNIT AMP DRAWS (LINE 1)
Stage 1- single speed units							
Stage 2-24 v on Stg 2 wire?							
XV –vari speed- in check charge							

COMMENTS:

QUALITY CONTROL CHECK LIST: Put a check (v) in the box if completed and checked! Circle the box if does not apply.

- ☐ **Gas line is tested with bubble solution and is leak free. Any pilots are relit!**
- ☐ New gas lines are pressure tested with a Kuhlman Gauge. Gas lines are properly supported.
- ☐ New exterior gas lines are painted, sleeved, sealed at the wall.
- ☐ CSST gas pipe if on the job must be bonded per code.
- ☐ Condensate line is cleaned, glued, tested, leak free!
- ☐ All drain safeties have been wired in and checked.
- ☐ Drain safeties-pump safeties are used accordingly.
- ☐ Any pump lines in the attic are installed per LSI install process. Protected from freezing. This is critical!
- ☐ **All venting meets code and mfg instructions!**
- ☐ All venting is within furnace footage in instructions.
- ☐ All vents and drains have correct pitch and support.
- ☐ Proper clearance to venting is maintained. C & B vent.
- ☐ Vent terminations meet code and instructions.
- ☐ Flue liner installed and sealed correctly. Always install flue liners first thing!
- ☐ Proper combustion air exists or has been approved by manager. Measurements & Calculations completed.
- ☐ All exterior holes in the home are appropriately sealed. Proper sealing, caulking and cement is used.
- ☐ All holes, gaps and air leaks at equipment is sealed.
- ☐ New ducting in attics and crawl space is sealed per code and properly insulated. Correct R-value is used. R-8 flex pipe. Other ducts to R-6.
- ☐ New ducts sized per LSI standards at a minimum.
- ☐ Any indoor equipment (Furn or AH) is installed level.
- ☐ Proper clearance to all equipment is maintained.
- ☐ Wiring connections etc. are all neat and strapped.
- ☐ CO alarm properly installed. (1) In each sleeping area. **(DO NOT JUST LEAVE IT WITH CUSTOMER)**
- ☐ Drains on mini splits are done correctly.
- ☐ Wall properly sealed behind the mini split. No leakage.

- ☐ **Refrigerant lines have been purged while brazing with nitrogen and leak tested with nitrogen. Flares on mini split leak tested. Thread sealant used.**
- ☐ Proper vacuum to 350 microns completed.
- ☐ Line set is kink and leak free. Sizes _____ & _____
- ☐ Outdoor unit is level and supported, no excess gravel used
- ☐ Any open holes or slots in electrical boxes, panels etc. are correctly plugged and filled.
- ☐ Breakers are correctly sized and labeled in the panel.
- ☐ Logan's electrical data sheet completed and left on site. Correct type and size of wire and fuses verified.
- ☐ White wire on 240 volts is relabeled black.
- ☐ Furnace is on a designated circuit.
- ☐ Door of air handler has been marked to indicate heater bank installed.
- ☐ Humidifier has been tested for at least 10 minutes for water blow off. Proper operation is confirmed.
- ☐ LP kit installed per instructions. Pressures set correctly. Proper venting is observed.
- ☐ Gas furnace has been checked in all stages. (30 minutes minimum)
- ☐ AC or HP has been checked in all stages. (30 minutes minimum)
- ☐ Air Handler has been checked and heaters work. (30 minutes minimum)
- ☐ Blower set up is correct. Airflow is correct.
- ☐ **Customer Quality Assurance form signed by customer.**
- ☐ **JOB IS INSTALLED PER CODE-MFG INSTRUCTIONS-THE LOGAN CONTRACT-LSI PROFESSIONAL INSTALLATION PROCESS!**
- ☐ **Additional notes from installer to office below.**